

MEMORANDUM

Date: July 31, 2013

To:

Danny Searcy From: David Odom

Weekly Update on Grey Rock Activities Re:

- The last of the stone is going in on Project 4B. I anticipate wrapping that up mid to late next week. They are only able to get about 2-3 days per week due to the weather.
- Project 7 is continuing to make progress. The contractor is on the final section at the beginning.
- The Project 11 bid opening has been delayed until August 22nd to allow contractors time to walk the project with the centerline being staked.
- 4. Project 5 & 6 paving is underway.