



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: October 9, 2013

To: Danny Searcy

From: David Odom

Re: Weekly Update on Grey Rock Activities

1. Project 3B is proceeding nicely. Anticipate being completed in about a week and a half. Sisk is working from the end of the existing pavement to the first culvert now.
2. Project 8 has been graded to the first intersection. It is matted and seeded and ready for stone.
3. Project 9 (Cold Mountain Road) is finished. Work has begun on the next cul-de-sac for this project.
4. Project 4 Paving bid has been awarded.