



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

### **MEMORANDUM**

**Date: November 20, 2013**  
**To: Danny Searcy**  
**From: David Odom**  
**Re: Weekly Update on Grey Rock Activities**

---

1. The Project 3B retaining wall is being installed now. It should be completed by the end of the week and Project 3B will be completed and ready for paving.
2. Project 8 has been graded to about 1000 feet from the end. That project should be completed within 2-3 weeks.
3. Project 9 is complete.
4. Project 4 Paving is completed.
5. Part of Project 7, 8 and 9 paving contracts are being signed. I anticipate this paving and Project 3B paving will be completed within the next few weeks.
6. Project 10 and Project 11 bids will be opened prior to Christmas. Project 12 will be open in February and will be the final grading project.