



152 East Main Street • Forest City, NC 28043  
Phone (828) 247-4495 • Fax (828) 247-4498

## **MEMORANDUM**

**Date: November 21, 2012**  
**To: Danny Searcy**  
**From: David Odom**  
**Re: Weekly Update on Grey Rock Activities – Projects 1-5**

---

1. Paving is completed on Project 3A.
2. We are still awaiting DENR in Raleigh's response for the trout buffer variance on Phase 3B. We anticipate several comments and a back and forth response until we get that approval.
3. Project 4A is under construction grading is completed and stone is nearly completed.
4. Timber clearing is nearly completed on Project 5. Sisk is beginning stumping operations and silt fence installation.
5. Bids for Project 6 were opened last Friday and Sisk Grading was the low bidder. We are awaiting DENR approval for that phase.
6. We are designing Project 7 now. That project will be what was originally identified as Project 12. We have selected this project since it has no streams and it is on a south facing slope. It is a smaller project so we will be bidding it informally. We will advertise the last week in November and open bids in December to award at the January Commissioner's meeting.