



152 East Main Street • Forest City, NC 28043
Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: May 22, 2013
To: Danny Searcy
From: David Odom
Re: Weekly Update on Grey Rock Activities

1. Project 7 grading is underway and is picking up speed. The cul-de-sac is finished and they are beginning to aggressively build back toward the beginning.
2. Project 4B is underway. The stream culverts are on site and should be installed next week once all of the timber is removed. There is a lot of bedrock on the streams so we will document this with a lot of photos since the culverts can't be buried and will notify DWQ.
3. Repairs from the large rain are underway and nearly completed. They will be completed this week.
4. All permits have been received for Project 3B and construction staking is underway. Clearing will begin as soon as Project 4B clearing is completed.
5. Project 10 has a pre-bid meeting on June 11 with bids opened on July 2.
6. Project 11 and 12 designs are nearly completed.