



152 East Main Street • Forest City, NC 28043

Phone (828) 247-4495 • Fax (828) 247-4498

MEMORANDUM

Date: August 28, 2013

To: Danny Searcy

From: David Odom

Re: Weekly Update on Grey Rock Activities

1. Project 3B is constructed, stoned and matted from the beginning of Project 1 down to the first culvert. This 48" culvert is completed and the road to the next large culvert is under construction.
2. Project 8 clearing is underway. The intersection is being constructed in conjunction with Project 3B. This is a very difficult intersection due to the angle and the grades involved. We are shifting the road into the common area somewhat.
3. Project 7 is continuing. The contractor is in the process of undercutting the bad material as directed by S&ME.